

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Krishna District - Package No. AP 09 IX LB03 -
"Construction of bridge across Nallavagu at 3/6 Km on the R/f NH9 to
Kanchala in Krishna District" - Granting Extension of Agreement Time upto
31-12-2012 for a period of 199 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1753

Dated:22-09-2012.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W8/DEE4/AP 09 IX
LB 03/Kri/2010-11, dated 21-8-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-12-2012 for a period of 199 days without Penalty in respect of the work "Construction of bridge across Nallavagu at 3/6 Km on the R/f NH9 to Kanchala in Krishna District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to flow of water in Nallavagu and due to the water seepage, high swelling index and collapsing nature of the soil.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Krishna District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.